

CHANGE ORDER

Order No. 1

Date: October 6, 2015

Agreement Date: October 1, 2015

NAME OF PROJECT: Sanitary Sewer Replacement - 3rd Street and 10th Avenue

OWNER: City of Rochelle

CONTRACTOR: Martin & Company Excavating

The following changes are hereby made to the CONTRACT DOCUMENTS:

Replace approximately 474 L.F. of 6" Dia. Watermain complete with service reconnections, surface restoration, and all necessary appurtenances on 3rd Street between 9th Avenue and 10th Avenue. All work shall be done in accordance with the provided construction drawings and technical specifications.

Justification:

The existing watermain was broken during the construction of the new sanitary sewer at the intersection of 10th Avenue and 3rd Street. After repair and further investigation, the City decided to replace the existing watermain on 3rd Street from 9th Avenue to 10th Avenue.

Change to CONTRACT PRICE:




Original CONTRACT PRICE	\$ <u>309,102.64</u>	
Current CONTRACT PRICE adjusted by previous CHANGE ORDER		\$ <u>309,102.64</u>
The CONTRACT PRICE due to this CHANGE ORDER will be (increased) (decreased) by:		\$ <u>117,017.00</u>
The new CONTRACT PRICE including this CHANGE ORDER will be		\$ <u>426,119.64</u>

Change to CONTRACT TIME:

Original CONTRACT SUBSTANTIAL COMPLETION DATE:	<u>November 14, 2015</u>	
Original CONTRACT FINAL COMPLETION DATE:	<u>December 14, 2015</u>	
Current CONTRACT SUBSTANTIAL COMPLETION DATE Adjusted by previous CHANGE ORDER:	<u>November 14, 2015</u>	
Current CONTRACT FINAL COMPLETION DATE Adjusted by previous CHANGE ORDER:	<u>December 14, 2015</u>	
The CONTRACT TIME will be (increased) (decreased) by	<u>14</u>	Calendar days.
The new CONTRACT SUBSTANTIAL COMPLETION DATE:	<u>November 28, 2015</u>	
The new CONTRACT FINAL COMPLETION DATE:	<u>December 28, 2015</u>	

Approvals Required:

To be effective, this ORDER must be approved by the Federal Agency if it changes the scope or objective of the PROJECT, or as may otherwise be required by the SUPPLEMENTAL GENERAL CONDITIONS.

Contractor:	<u>Martin & Company Excavating</u>	By: 
Engineer:	<u>Willett, Hofmann & Associates, Inc.</u>	By: 
Owner:	<u>City of Rochelle</u>	By: 

Quotation from

Martin & Company Excavating

P. O. Box 443 Oregon, IL 61061
 (815) 732-2422 FAX (815) 732-2092

Quote Date
 09/29/15

Customer City of Rochelle
 Project 3rd Avenue Watermain
 Owner
 Architect Willett, Hofmann & Associates
 Location
 Letting Date

Total Quote
 117,017.00

Prices quoted do not include Bond charges or Association Dues

PIN	PAY ITEM DESCRIPTION	U OF M	QUANTITY	UNIT PRICE	TOTAL PRICE
	Sales tax on materials as applicable				
	WATERMAIN 6" DIA	LF	474	84.00	39,816.00
	WATERMAIN QUALITY CASING PIPE 12"	LF	40	105.00	4,200.00
	WATERMAIN QUALITY STORM SEWER	LF	31	71.00	2,201.00
	GATE VALVE 6"	EACH	6	1,850.00	11,100.00
	TRACER WIRE ACCESS BOX	EACH	2	300.00	600.00
	1/8 BEND 6"	EACH	2.00	880.00	1,760.00
	CROSS 6X6	EACH	1	2,435.00	2,435.00
	TEE 6X6	EACH	2	1,010.00	2,020.00
	PLUG 6"	EACH	4	505.00	2,020.00
	LINESTOP 6"	EACH	2.00	5,600.00	11,200.00
	FIRE HYDRANT RECONNECTION	EACH	2	3,100.00	6,200.00
	WATER SERVICE RECONNECTION	EACH	3	2,800.00	8,400.00
	GRANULAR SELECT BACKFILL	CY	215	28.00	6,020.00
	TEMPORARY SURFACE OVER TRENCH	CY	65	31.00	2,015.00
	BITUMINOUS PAVEMENT REPLACEMENT	SY	296	55.00	16,280.00
	REMOVE EXISTING VALVE BOX	EACH	3.0	250.00	750.00