

CHANGE ORDER

Order No. 2

Date: July 21, 2020

Agreement Date: December 12, 2019

NAME OF PROJECT: Well No. 8 Pump Replacement and Well Rehabilitation

OWNER: City of Rochelle

CONTRACTOR: Water Well Solutions Illinois Division LLC

The following changes are hereby made to the CONTRACT DOCUMENTS:

See attached.

Justification:

See attached.

Change to CONTRACT PRICE:

Original CONTRACT PRICE \$ 214,013.00

Current CONTRACT PRICE adjusted by previous CHANGE ORDER \$ 257,055.00

The CONTRACT PRICE due to this CHANGE ORDER will be (increased) (~~decreased~~) by: \$ 42,344.00

The new CONTRACT PRICE including this CHANGE ORDER will be \$ 299,399.00

Change to CONTRACT TIME:

Original CONTRACT SUBSTANTIAL COMPLETION DATE: May 1, 2020

Original CONTRACT FINAL COMPLETION DATE: June 30, 2020

Current CONTRACT SUBSTANTIAL COMPLETION DATE
Adjusted by previous CHANGE ORDER: May 1, 2020

Current CONTRACT FINAL COMPLETION DATE
Adjusted by previous CHANGE ORDER: June 30, 2020


The CONTRACT TIME will be (increased) (~~decreased~~) by 180 Calendar days.


The new CONTRACT SUBSTANTIAL COMPLETION DATE: October 28, 2020

The new CONTRACT FINAL COMPLETION DATE: December 27, 2020

Approvals Required:

To be effective, this ORDER must be approved by the Federal Agency if it changes the scope or objective of the PROJECT, or as may otherwise be required by the SUPPLEMENTAL GENERAL CONDITIONS.

Contractor: Water Well Solutions Illinois Division LLC By:  Ahmad Hamdan
7/21/20

Engineer: Willett, Hofmann & Associates, Inc. By: 

Owner: City of Rochelle By: _____

1. Well Analysis and Investigation

Change: COLOG Investigation of Well 8

Justification: The contractor had issues getting their dummy test to pass for the installation of the swage liner in the well casing. In order to get a clear picture of what the issue is in the well, the contractor recommends a COLOG investigation which includes a caliper log, gyroscope test, ABI inspection to map out the exact alignment and diameter of the well. All the information obtained during the investigation will create a complete picture of the well and will help determine the size liner required. This will also give the City very useful information for any future maintenance or rehab of the well, if required.

Cost Change: The cost breakdown for the change is as follows:

Item	Cost
Mobilization	\$ 2,600.00
Pump Pull	\$ 9,098.00
COLOG Investigation	\$15,200.00
Pump Reinstallation	\$ 9,098.00
Disinfection/Site Cleanup/Demobilization	\$ 1,220.00
Total	\$37,216.00

2. Test Pumping Issue

Change: Downtime for Well House Piping Issues

Justification: During start up of the well, the piping in the well house blew apart and needed to be repaired.

Cost Change: The additional cost for the contractors down time to resolve the issue is \$1,800.00.

3. Plumbing Air Vac Valve Repair

Change: Repair of the well air vac valve piping.

Justification: During start up of the well, it was discovered that the air vac valve and piping required a repair.

Cost Change: The additional cost is \$1,078.00.

4. Additional Dummy Test

Change: Make and run an additional dummy test.

Justification: The contractor's original dummy was not able to fit in the well. The City agreed to split the cost to make and run an additional dummy during construction to try and confirm the casing diameter.

Cost Change: The additional cost is \$2,250.00.