

## CHANGE ORDER NO. 2

**You are directed to make the following changes in the Contract Documents:**

<b>PROJECT:</b>	Water Reclamation Facility Improvements	<b>DATE OF ISSUANCE:</b>	May 18, 2020
<b>OWNER:</b>	City of Rochelle, Illinois	<b>ENGINEER:</b>	Baxter & Woodman, Inc.
<b>CONTRACTOR:</b>	Whittaker Construction & Excavating, Inc.	<b>ENGINEER'S PROJECT:</b>	171097.60

**Description:**

- Provide for an adjustment to the Contract Amount for costs associated with additional unexpected preparation of the existing Anaerobic Lagoon to receive new lining, which includes: regrading of the bottom of the Lagoon with Owner-furnished clay material to provide finished grades that match those indicated on the Project Plans, removal of concrete collars discovered around abandoned sludge drains upon draining and cleaning of the Lagoon, and removal of the existing concrete anchor trench discovered upon removal of the existing Lagoon cover and liner.

**Proposed Additional Costs for this Item..... \$12,000.00**

**Purpose of Change Order:**

- Resolve variances in existing and planned (design) grades of the basin of the Anaerobic Lagoon, as well resolve removal of existing uncharted concrete structures required to permit installation of the new Lagoon liner and cover materials.

**Attachments:**

- Proposal Request No. 017, submitted by Whittaker Construction & Excavating, Inc., dated May 18, 2020.

**CHANGE IN CONTRACT PRICE:**

Original Contract Price: \$6,979,845.00

Previous Change Orders: \$29,608.89

Current Contract Price: \$7,009,453.89

Net Increase of This Change Order: \$12,000.00

Contract Price With This Change Order: \$7,021,453.89

**CHANGE IN CONTRACT TIME:**

Original Contract Time:  
 Substantial Completion: July 30, 2020  
 Completion: September 3, 2020

Change From Previous Change Orders:  
 Substantial Completion: 179 Days  
 Completion: 179 Days

Current Contract Time:  
 Substantial Completion: January 25, 2021  
 Completion: March 21, 2021

Net Increase of this Change Order:  
 Substantial Completion: n/a  
 Completion: n/a

Contract Time With This Change Order:  
 Substantial Completion: January 25, 2021  
 Completion: March 21, 2021

**CHANGE ORDER NO. 2**

City of Rochelle

Water Reclamation Facility Improvements

**NOTE: USE ANYTIME THE CHANGE ORDER EXCEEDS \$10,000 ± OR 30 DAYS EXTENSION.**

Pursuant to 720 ILCS 5/33E-9, (1) the circumstances said to necessitate the change in performance were not reasonably foreseeable at the time the contract was signed, (2) the change is germane to the original contract as signed, and (3) the change order is in the best interest of the City of Rochelle, Illinois.

**PREPARED BY:**

BAXTER & WOODMAN, INC.

By: 

Robert E. Mateja, Jr.  
Construction Project Manager

**APPROVED BY:**


CITY OF ROCHELLE

By: \_\_\_\_\_

Jeff Fiegenschuh  
City Manager


**ACCEPTED BY:**

WHITTAKER CONSTRUCTION &  
EXCAVATING, INC.

By: 

Jason Whittaker  
President

**RECOMMENDED BY:**

By: 

Carl Fischer, P.E.  
Client Manager

**CONTRACTOR'S PROPOSAL REQUEST  
MATERIAL LIST/CHANGE ORDER BREAKDOWN**

**PROPOSAL REQUEST      No. 017**

---

<b>WHITTAKER CONSTRUCTION &amp; EXCAVATING, INC.</b>	<b>Phone:</b>	815-246-7119
P. O. BOX 21 - 105 PARK STREET	<b>Fax:</b>	815-246-7118
EARLVILLE, ILLINOIS		

---

**Project:** **ROCHELLE WRF  
CITY OF ROCHELLE**

**Date:**      May 18, 2020

**Document:**      **PR No. 017**

**DESCRIPTION OF CHANGE:**      WCEI proposes to regrade anaerobic lagoon to design grades and remove concrete collars around abandoned sludge drain off lines and concrete fill within existing anchor trench. City of Rochelle to dispose of concrete and to provide clay fill.

<u>Item Description</u>	<u>Unit</u>	<u>Qty</u>	<u>Description</u>	<u>Unit Price</u>	<u>Extension</u>
WCEI	LS	1	Labor/Matl	\$ 12,000.00	\$ 12,000.00
				Lump Sum Total	\$12,000.00

No time extension is requested for this change order.